OCPP 1.6 Subset Certificate



Certificate holder:	CUS Co., Ltd
Certificate number:	OCA.0016.0577.CS
Product type:	Charging Station
Product designation:	CF100M-50K1 OCPP Software version: V1.0 Hardware feature set as stated below
Certification date:	November 28, 2023

This certificate attests that the above mentioned product successfully completed certification testing in conformance with the reference specification OCPP 1.6 - Edition 2 with OCPP 1.6 Errata sheet (v4.0 Release, 2019-10-23). The optional features of the protocol covered by this certificate can be found in the abstract of this certificate.

Test cases have been performed as described in the test report referred to below. The results and remarks can be found in the complete test report.

Α	pplied tests	Performed by / on	Document evidence
C sį	onformance testing according to the test pecification referenced by the test report	Korea Smart Grid Association, November 28, 2023	(KSGA)CUS_Test Report template_CF100M-50K1_v1.5

The abstract of test report in the Annex is an integral part of this certificate. This certificate is valid from the Certification Date specified above. This certificate is only applicable to the product designation described above and permits the use of the OCPP logo as laid down in the OCA certification logo license agreement on this product only.

This certificate shall neither be tendered nor accepted by any party as a guarantee covering quality of a product which includes OCPP. The Open Charge Alliance, and/or its agents, including, inter-alia, test laboratories, disclaim liability for any damages or losses incurred by the certified company or by any other party resulting from reliance on the results of OCPP certification testing.

For the Open Charge Alliance:

ONOPH CARON Chairman



Abstract of test report

Test Result Summary

Test Report	OCPP 1.6 Certification
Test laboratory:	Korea Smart Grid Association
Location:	Seoul, Korea
Test execution location:	CROCUS INC (Incheon, Korea)
Test Report Reference:	KSGA-OCPP1.6TEST-215-2023
Vendor name:	CUS Co., Ltd
Device Under Test:	Charging Station
Communication:	JSON
OCPP Software version:	V1.0
Product designation:	CF100M-50K1
OCPP Software version:	JSON V1.0

Test Result Summary for the certified functionalities			
Functionalities	OCPP 1.6 Certification Test Results Pass	Description	
	Pass	Basic Charging Station functionality for booting, authorization (incl. cache if available), configuration, transactions, remote control.	
Optional features			
Firmware Management	N/A	Support for (remote) firmware update management and diagnostic log file download.	
Smart Charging	N/A	Support for Smart Charging (all profile types, including stacking), to control charging.	
Reservation	N/A	Support for reservation of a connector of a Charging Station.	
Local Authorization List Management	N/A	Features to manage a local list in the charging station containing authorization data for whitelisting users.	
Remote Trigger	N/A	Support for remotely triggering messages that originate from a Charging Station. This can be used for resending messages or for getting the latest information from the Charging Station.	

Page **1** from **4**



Performance Measurement Results

Name	PICS value	Measured value	Description
OCPP triggered function timeout:	30s	0:00:22	The response time for when waiting for an OCPP function with its corresponding request message. (Firmware update, Diagnostics and Reboot are excluded from this measurement.)
OCPP response timeout:	10s	00:00:01	The response time for when waiting for an OCPP response message.
Response time RemoteStartTransaction:	10s	00:00:00	The response time for the RemoteStartTransaction message.

Test Configuration

Vendor	CUS Co., Ltd
DUT / SUT	Charging Station
Communication	JSON
Туре	CF100M-50K1
OCPP Software version	V1.0
OCTT version	OCTT 1.6 v1.4.3

Hardware feature set				
Feature Configuration				
reature	Configuration			
Socket(s) / connector(s)	Single			
Fixed cable	<yes></yes>			
Communication technology	Ethernet, Mobile network			
RFID readers	Single			

Non-OCPP Charge Point Configuration			
Configuration key Value			
0		<u>ہ</u>	

All other relevant limits and non-OCPP settings that are relevant for the test laboratory and for the correct functioning of the CSMS:				
Limit / setting Value				
Device supports sending milliseconds in	Vec			
timestamps.				

Page 2 from 4



OCPP Charging Station Configuration			
Configuration key	Value		
AllowOfflineTxForUnknownId	TRUE		
AuthorizationCacheEnabled	TRUE		
AuthorizeRemoteTxRequests	TRUE		
BlinkRepeat	5		
ClockAlignedDataInterval	10		
ConnectionTimeOut	60		
ConnectorPhaseRotation	RST		
ConnectorPhaseRotationMaxLength	1		
GetConfigurationMaxKeys	19		
HeartbeatInterval	10		
LightIntensity	0		
LocalAuthorizeOffline	TRUE		
LocalPreAuthorize	FALSE		
MaxEnergyOnInvalidId	0		
MessageTimeout	-		
MeterValuesAlignedData	Energy.Active.Import.Register		
MeterValuesAlignedDataMaxLength	10		
MeterValuesSampledData	Energy.Active.Import.Register		
MeterValuesSampledDataMaxLength	10		
MeterValueSampleInterval	10		
MinimumStatusDuration	0		
NumberOfConnectors	1		
ResetRetries	3		
StopTransactionMaxMeterValues	10		
StopTransactionOnEVSideDisconnect	FALSE		
StopTransactionOnInvalidId	TRUE		
StopTxnAlignedData	Energy.Active.Import.Register		
StopTxnAlignedDataMaxLength	10		
StopTxnSampledData	Energy.Active.Import.Register		
StopTxnSampledDataMaxLength	10		
SupportedFeatureProfiles	Core		
SupportedFeatureProfilesMaxLength	10		
TransactionMessageAttempts	3		
TransactionMessageRetryInterval	60		
UnlockConnectorOnEVSideDisconnect	FALSE		
WebSocketPingInterval	10		
LocalAuthListEnabled			
LocalAuthListMaxLength	-		
SendLocalListMaxLength	-		
ReserveConnectorZeroSupported	-		
ChargeProfileMaxStackLevel	-		
ChargingScheduleAllowedChargingRateUnit	-		
ChargingScheduleMaxPeriods	-		
ConnectorSwitch3to1PhaseSupported	-		
MaxChargingProfilesInstalled	-		
SupportedFileTransferProtocols	-		

Page **3** from **4**



Statement of Approval

Vendor		Date: 2023.11.28
Name	Kim Ki Ok	Signature
Company	CUS Co., Ltd	
Department	R&D	succ
Position	CEO	Or
Location	Incheon, Korea	

Test laboratory	/	Date: 2023.11.28
Name	Philip YANG	Signature
Company	Korea Smart Grid Association	14
Department	Quality Certification Center	
Position	Chief Researcher	
Location	Seoul, Korea	

Page **4** from **4**