OCPP 1.6 Full Certificate



Certificate holder:	Schneider Electric Industries SAS
Certificate number:	OCA.0016.0714.CS
Product type:	Charging Station
Product designation:	EVlink Pro DC 180 OCPP Software version: 2.6.0 Hardware feature set as stated below
Certification date:	March 28, 2024

This certificate attests that the above mentioned product successfully completed certification testing in conformance with the reference specification OCPP 1.6 – Edition 2 with OCPP 1.6 Errata sheet (v4.0 Release, 2019-10-23). The optional features of the protocol are also covered by this certification.

Test cases have been performed as described in the test report referred to below. The results and remarks can be found in the complete test report.

Applied tests	Performed by / on	Document evidence
Conformance testing according to the test specification referenced by the test report	DNV Singapore Pte. Ltd., March 28, 2024	DNV_OCPP 1.6 Test Report_CP_Evlink Pro DC 180_signed

The abstract of test report in the Annex is an integral part of this certificate. This certificate is valid from the Certification Date specified above. This certificate is only applicable to the product designation described above and permits the use of the OCPP logo as laid down in the OCA certification logo license agreement on this product only.

This certificate shall neither be tendered nor accepted by any party as a guarantee covering quality of a product which includes OCPP. The Open Charge Alliance, and/or its agents, including, inter-alia, test laboratories, disclaim liability for any damages or losses incurred by the certified company or by any other party resulting from reliance on the results of OCPP certification testing.

For the Open Charge Alliance:

ONOPH CARON Chairman



Abstract of test report

Test Result Summary

Test Report OCPP 1.6 Certification			
Test laboratory: DNV Singapore Pte. Ltd.			
Location: Singapore			
Test execution location: China			
Test Report Reference: DNV_OCPP1.6_TEST_CP_EVlink Pro DC 180			
endor name:	Schneider Electric Industries SAS		
Device Under Test:	Charging Station		
Communication:	JSON		
OCPP Software version:	2.6.0		
Product designation:	EVlink Pro DC 180		

and the state of t

Test Result Summary for the certified functionalities				
Functionalities	OCPP 1.6 Certification Test Results	Description		
Core	Pass	Basic Charging Station functionality for booting, authorization (incl. cache if available), configuration, transactions, remote control.		
Optional features				
Firmware Management	Pass	Support for (remote) firmware update management and diagnostic log file download.		
Smart Charging	Pass	Support for Smart Charging (all profile types, including stacking), to control charging.		
Reservation	Pass	Support for reservation of a connector of a Charging Station.		
Local Authorization List Management	Pass	Features to manage a local list in the charging station containing authorization data for whitelisting users.		
Remote Trigger	Pass	Support for remotely triggering messages that originate from a Charging Station. This can be used for resending messages or for getting the latest information from the Charging Station.		





Performance Measurement Results

Name	PICS value	Measured value	Description
OCPP triggered function timeout:	30 seconds	0:00:10	The response time for when waiting for an OCPP function with its corresponding request message. (Firmware update, Diagnostics and Reboot are excluded from this measurement.)
OCPP response timeout:	10 seconds	0:00:01	The response time for when waiting for an OCPP response message.
Response time RemoteStartTransaction:	5 seconds	0:00:00	The response time for the RemoteStartTransaction message.

Test Configuration

Vendor	Schneider Electric Industries SAS
DUT / SUT	Charge Point
Communication	JSON
Туре	EVlink Pro DC 180
OCPP Software version	2.6.0
OCTT version	OCTT 1.6 v 1.4.3

Hardware feature set				
Feature	Configuration			
Socket(s) / connector(s)	Multiple			
Fixed cable	Yes			
Communication technology	Wifi / ethernet / mobile network			
RFID readers Single				
Non-OCPP Charge Point Configuration				

Configuration key	Value
<>	<>

All other relevant limits and non-OCPP settings that are relevant for the test laboratory and for the correct functioning of the CSMS:

Limit / setting	Value	
Device supports sending milliseconds in timestamps.	Yes	



OCPP Charging Station Configuration			
Configuration key	Value		
AllowOfflineTxForUnknownId	true		
AuthorizationCacheEnabled	false		
AuthorizeRemoteTxRequests	true		
BlinkRepeat	-		
ClockAlignedDataInterval	0		
ConnectionTimeOut	120		
ConnectorPhaseRotation	NotApplicable		
ConnectorPhaseRotationMaxLength	1		
GetConfigurationMaxKeys	50		
Heartbeatinterval	30		
LightIntensity	-		
LocalAuthorizeOffline	true		
LocalPreAuthorize	false		
MaxEnergyOnInvalidId	-		
MessageTimeout	-		
Messagerinicout	Energy.Active.Import.Register,Curren		
	t.Import,Current.Offered,Power.Offe		
Mater)/aluesAlignedData	red,Power.Active.Import		
MeterValuesAlignedData MeterValuesAlignedDataMaxLength	9		
Weter values Angrieu Data MaxLength	Energy.Active.Import.Register,Curren		
	t.Import,Current.Offered,Power.Offe		
Mater Velver Convelo d Data	•		
MeterValuesSampledData	red,Power.Active.Import,SoC		
MeterValuesSampledDataMaxLength	8		
MeterValueSampleInterval	60		
MinimumStatusDuration	0		
NumberOfConnectors	2		
ResetRetries	2		
StopTransactionMaxMeterValues	-		
StopTransactionOnEVSideDisconnect	true		
StopTransactionOnInvalidId	true		
StopTxnAlignedData			
StopTxnAlignedDataMaxLength	0		
StopTxnSampledData	""		
StopTxnSampledDataMaxLength	0		
	Core,FirmwareManagement,LocalAut		
	hListManagement,Reservation,Smart		
SupportedFeatureProfiles	Charging,RemoteTrigger		
SupportedFeatureProfilesMaxLength	6		
TransactionMessageAttempts	2		
TransactionMessageRetryInterval	10		
UnlockConnectorOnEVSideDisconnect	false		
WebSocketPingInterval	20		
LocalAuthListEnabled	false		
LocalAuthListMaxLength	4000		
SendLocalListMaxLength	400		
ReserveConnectorZeroSupported	true		
ChargeProfileMaxStackLevel	20		
ChargingScheduleAllowedChargingRateUnit	Power		
ChargingScheduleMaxPeriods	20		
ConnectorSwitch3to1PhaseSupported	false		
MaxChargingProfilesInstalled	40		
SupportedFileTransferProtocols			

OCPP Charging Station Configuration

Page **3** from **4**



Statement of Approval

Vendor		Date: 2024.03.28
Name	Ye Chengdong	Signature
Company	Schneider Electric Industries SAS	
Department Prosumer		chengdong ye
Position Platform Owner		
Location	China	

Test laboratory		Date: 2024.03.28
Name	Sukoco	Signature
Company	DNV Singapore Pte. Ltd.	
Department	Energy Systems	DAVE STOR
Position	Senior Consultant	- a) d 0.00
Location	Singapore	

Page **4** from **4**