



Certificate Holder: MODERNTEC Co., Ltd
Certificate Number: OCA.0016.0843.CS
Product Type: Charging Station
Product Designation: MC-IN200-2AA
OCPP Software Version: 1.0.0
Certification Date: August 27, 2024

This certificate attests that the above mentioned product successfully completed certification testing in conformance with the reference specification OCPP 1.6 (Edition 2 FINAL, 2017-09-28 including Errata v4.0 Release, 2019-10-23). The optional OCPP protocol features that are covered by this certificate can be found in the Abstract of the Test Report that is part of this certificate.

Test cases have been performed as described in the test report referred to below. The results and remarks can be found in this complete test report.

| Applied | Performed by / On | Document Evidence |
|---|---|---|
| Conformance testing according to the test specification referenced by the test report | Korea Smart Grid Association August 27, 2024 | Moderntec_PICS 1.6_CS_MC-IN200-2AA_v1 .16 |

The abstract of test report is an integral part of this certificate. This certificate is valid from the Certification Date specified above. This certificate is only applicable to the product designation described above and permits the use of the OCPP logo as laid down in the OCA certification logo license agreement on this product only.

This certificate shall neither be tendered nor accepted by any party as a guarantee covering quality of a product which includes OCPP. The Open Charge Alliance, and/or its agents, including, inter-alia, test laboratories, disclaim liability for any damages or losses incurred by the certified company or by any other party resulting from reliance on the results of OCPP certification testing.

For the Open Charge Alliance:

ONOPH CARON
Chairman

Abstract of the Test Report

Test Report OCPP 1.6 Certification

| | |
|-----------------------------|-------------------------------------|
| Test laboratory: | Korea Smart Grid Association |
| Location: | Seoul, Korea |
| Test Report Reference: | KSGA-OCPP1.6TEST-III-2024 |
| Test Location | MODERNTEC Co., Ltd |
| Product Designation: | MC-IN200-2AA |
| Vendor name: | MODERNTEC Co., Ltd |
| Device Under Test: | Charging Station |
| OCPP Software Version | 1.0.0 |

Test Result Summary for the Certified Functionalities

| Certification Profile | Test Result | Description |
|-------------------------------------|-------------|---|
| Core | Pass | Basic Charging Station, functionality for booting, authorization, configuration, transactions, remote control. |
| Firmware Management | Not Tested | Support for firmware update management and diagnostic log file download. |
| Local Authorization List Management | Not Tested | Features to manage a local list in the charging station containing authorization data for whitelisting users. |
| Smart Charging | Not Tested | Support for Smart Charging, to control charging. |
| Remote Trigger | Not Tested | Support for remotely triggering messages that originate from a Charging Station. This can be used for resending messages or for getting the latest information from the Charging Station. |
| Reservation | Not Tested | Support for reservation of a connector of a Charging Station. |

Hardware Feature Set

| ID | Feature | Supported / Present |
|--------|--------------------------|--------------------------|
| HFS-1 | Has a detachable cable | No |
| HFS-2 | Has a fixed cable | Yes |
| HFS-3 | Has AC support | No |
| HFS-4 | Has DC support | Yes |
| HFS-5 | Has 1 phase support | No |
| HFS-6 | Has 2 phase support | No |
| HFS-7 | Has 3 phase support | No |
| HFS-8 | No. Connectors | 2 |
| HFS-9 | Communication technology | Ethernet, Mobile network |
| HFS-10 | RFID readers | Single |

| Connector | Current | Phases | Type | Cable Type |
|-----------|---------|--------|-------|-------------|
| 1 | DC | | cCCSI | Fixed Cable |
| 2 | DC | | cCCSI | Fixed Cable |

Optional Features

Core

| ID | Core Features | Supported / Present |
|--------|--|---------------------|
| C-01 | Support for offline authorization of transactions | Yes |
| C-02 | Support for allowing Offline Authorization for Unknown Ids | Yes |
| C-03 | Support for maximizing energy for invalid ids | Yes |
| C-04 | Authorization Cache | Yes |
| C-05 | Support to limit StatusNotifications | Yes |
| C-06 | Authorization status after cable disconnected on EV side | |
| C-06.1 | Support for maintaining authorization when cable disconnected on EV side | Yes |
| C-06.2 | Support for not maintaining authorization when cable disconnected on EV side | Yes |
| C-07 | Support for local start | Yes |
| C-08 | Support for local stop | Yes |

| ID | Metervalues | Tested During Certification | Supported According to Vendor |
|--------|---------------------------------|---|---|
| C-09 | Supported MeterValue Measurands | | |
| C-09.1 | MeterValuesSampledData | Energy.Active.Import.Register Current.Import Voltage SoC | Energy.Active.Import.Register Voltage Current.Import SoC |
| C-09.2 | MeterValuesAlignedData | Energy.Active.Import.Register Current.Import Voltage SoC | Energy.Active.Import.Register Voltage Current.Import SoC |

Additional Questions

| ID | Additional Questions for Lab Testing | Supported / Present |
|--------|--|---------------------|
| AQ-1 | Can the last CentralSystemRootCertificate can be removed? | No |
| AQ-2 | Does the Charging Station have a cable lock, which prevents the EV driver to connect the EV and EVSE before authorization? | No |
| AQ-3 | Can the last ChargePointCertificate be removed? | No |
| AQ-4 | Is your Charging Station able to download firmware while there is an ongoing transaction? | No |
| AQ-5 | Does your Charging Station enforce a selection of EVSE prior to authorization? | No |
| AQ-6 | Does your Charging Station support charging an EV using IEC 61851-1? | No |
| AQ-7 | Reporting of StopTransaction after power loss | |
| AQ-7.1 | Charge Point configured to report StopTransaction before going down. | No |
| AQ-7.2 | Charge Point configured to report StopTransaction after going down and being back online again. | Yes |

Other Relevant Settings

| ID | Limit / Setting | Value |
|--------|--|-------|
| ORS-1 | GetConfigurationMaxKeys | 20 |
| ORS-2 | MeterValuesAlignedDataMaxLength | 0 |
| ORS-3 | MeterValuesSampledDataMaxLength | 0 |
| ORS-4 | Minimum MeterValueSampleInterval supported | 5 |
| ORS-5 | Maximum MeterValueSampleInterval supported | 120 |
| ORS-6 | Minimum HeartbeatInterval supported | 20 |
| ORS-7 | Maximum HeartbeatInterval supported | 360 |
| ORS-8 | StopTransactionMaxMeterValues | 20 |
| ORS-9 | StopTxnAlignedDataMaxLength | 0 |
| ORS-10 | StopTxnSampledDataMaxLength | 0 |
| ORS-11 | WebSocketPingInterval | 0 |

Performance Measurement Result

| Name | Max Value | Unit | Description |
|---|-----------|---------|---|
| OCPP response timeout | 10 | seconds | The timeout used for exchanging OCPP response messages. Messages to the DUT can be handled within this timeout. |
| OCPP triggered function timeout | 60 | seconds | The timeout used for when waiting for an OCPP function with its corresponding request message. Messages to the DUT can be handled within this timeout. This value excludes firmware, diagnostics and rebooting |
| Transaction authorization time by RemoteStartTransaction | 10 | seconds | The time between the RemoteStartTransaction.req message and the corresponding StartTransaction.req. Only cases where the RemoteStartTransaction immediately results in an authorization followed by a StartTransaction.req are included. |
| Transaction authorization end time by RemoteStopTransaction | 30 | seconds | The time between the RemoteStopTransaction.req message and the corresponding StopTransaction.req. Only cases where the RemoteStopTransaction immediately results in an end of the authorization followed by a StopTransaction.req are included. |

| Name | Min Value | Max Value | Average Value | Unit |
|---|-----------|-----------|---------------|---------|
| OCPP response timeout | 0.27 | 5.70 | 0.48 | seconds |
| OCPP triggered function timeout | 0.36 | 1.27 | 1.01 | seconds |
| Transaction authorization time by RemoteStartTransaction | 3.53 | 3.53 | 3.53 | seconds |
| Transaction authorization end time by RemoteStopTransaction | 15.20 | 16.55 | 15.88 | seconds |

| | |
|---|----------|
| Communication technology used during performance measurement: | Ethernet |
|---|----------|

Statement of Approval

| Vendor | | |
|------------|-------------------------|---|
| Name | Seongdoo Kim | Date: 2024-08-27 |
| Company | MODERNTEC Co., Ltd | Signature: |
| Department | Representative Director |  |
| Position | Chief Executive Officer | |
| Location | Seoul, Korea | |

| Test Laboratory | | |
|-----------------|------------------------------|---|
| Name | Philip YANG | Date: 2024-08-27 |
| Name reviewer | Joe Lee | Signature: |
| Company | Korea Smart Grid Association |  |
| Department | Quality Certification Center | |
| Position | Chief Researcher | |
| Location | Seoul, Korea | |