



Certificate Holder: CROCUS INC
Certificate Number: OCA.0016.0833.CS
Product Type: Charging Station
Product Designation: AE-100K
OCPP Software Version: Crocus_HMI_V.1.1.0
Certification Date: July 23, 2024

This certificate attests that the above mentioned product successfully completed certification testing in conformance with the reference specification OCPP 1.6 (Edition 2 FINAL, 2017-09-28 including Errata v4.0 Release, 2019-10-23) and Security Whitepaper Edition 3 (Improved security for OCPP 1.6-J v1.3, 2022-02-17). The optional OCPP protocol features that are covered by this certificate can be found in the Abstract of the Test Report that is part of this certificate.

Test cases have been performed as described in the test report referred to below. The results and remarks can be found in this complete test report.

Applied	Performed by / On	Document Evidence
Conformance testing according to the test specification referenced by the test report	Korea Smart Grid Association July 23, 2024	Crocus_PICS 1.6 CS_AE-100K_v1.1.6

The abstract of test report is an integral part of this certificate. This certificate is valid from the Certification Date specified above. This certificate is only applicable to the product designation described above and permits the use of the OCPP logo as laid down in the OCA certification logo license agreement on this product only.

This certificate shall neither be tendered nor accepted by any party as a guarantee covering quality of a product which includes OCPP. The Open Charge Alliance, and/or its agents, including, inter-alia, test laboratories, disclaim liability for any damages or losses incurred by the certified company or by any other party resulting from reliance on the results of OCPP certification testing.

For the Open Charge Alliance:

ONOPH CARON
Chairman



Abstract of the Test Report

Test Report OCPP 1.6 Certification

Test laboratory:	Korea Smart Grid Association
Location:	Seoul, Korea
Test Report Reference:	KSGA-OCPP1.6TEST-105-2024
Test Location	CROCUS INC
Product Designation:	AE-100K
Vendor name:	CROCUS INC
Device Under Test:	Charging Station
OCPP Software Version	Crocus_HMI_V.1.1.0

Test Result Summary for the Certified Functionalities

Certification Profile	Test Result	Description
Core	Pass	Basic Charging Station, functionality for booting, authorization, configuration, transactions, remote control.
Firmware Management	Not Tested	Support for firmware update management and diagnostic log file download.
Local Authorization List Management	Not Tested	Features to manage a local list in the charging station containing authorization data for whitelisting users.
Smart Charging	Not Tested	Support for Smart Charging, to control charging.
Remote Trigger	Not Tested	Support for remotely triggering messages that originate from a Charging Station. This can be used for resending messages or for getting the latest information from the Charging Station.
Reservation	Not Tested	Support for reservation of a connector of a Charging Station.

Certification Extension	Test Result	Description
Security extension	Pass	Implementation of the whitepaper: Improved security for OCPP 1.6-J



Hardware Feature Set

ID	Feature	Supported / Present
HFS-1	Has a detachable cable	No
HFS-2	Has a fixed cable	Yes
HFS-3	Has AC support	No
HFS-4	Has DC support	Yes
HFS-5	Has 1 phase support	No
HFS-6	Has 2 phase support	No
HFS-7	Has 3 phase support	No
HFS-8	No. Connectors	2
HFS-9	Communication technology	Wifi, Ethernet, Mobile network
HFS-10	RFID readers	Single

Connector	Current	Phases	Type	Cable Type
1	DC		cCCS1	Fixed Cable
2	DC		cCCS2	Fixed Cable

Optional Features

Core

ID	Core Features	Supported / Present
C-01	Support for offline authorization of transactions	Yes
C-02	Support for allowing Offline Authorization for Unknown Ids	Yes
C-03	Support for maximizing energy for invalid ids	Yes
C-04	Authorization Cache	No
C-05	Support to limit StatusNotifications	Yes
C-06	Authorization status after cable disconnected on EV side	
C-06.1	Support for maintaining authorization when cable disconnected on EV side	Yes
C-06.2	Support for not maintaining authorization when cable disconnected on EV side	Yes
C-07	Support for local start	Yes
C-08	Support for local stop	Yes



ID	Metervalues	Tested During Certification	Supported According to Vendor
C-09	Supported MeterValue Measurands		
C-09.1	MeterValuesSampledData	SoC Voltage Energy.Active.Import.Register Current.Import	Voltage Current.Import SoC Energy.Active.Import.Register
C-09.2	MeterValuesAlignedData	SoC Voltage Energy.Active.Import.Register Current.Import	Voltage Current.Import SoC Energy.Active.Import.Register

Security Extension

ID	Security Extension	Supported / Present
SEC-1	Security Profile 1: Unsecured Transport with Basic Authentication	Yes
SEC-2	Security Profile 2: TLS with Basic Authentication	Yes
SEC-3	Security Profile 3: TLS with Client Side Certificates	No

ID	Security Extension : Cipher Suites	Supported / Present
SEC-4	Supported Cipher Suites	TLS_RSA_WITH_AES_128_GCM_SHA256 TLS_RSA_WITH_AES_256_GCM_SHA384

Additional Questions

ID	Additional Questions for Lab Testing	Supported / Present
AQ-1	Can the last CentralSystemRootCertificate can be removed?	No
AQ-2	Does the Charging Station have a cable lock, which prevents the EV driver to connect the EV and EVSE before authorization?	No
AQ-3	Can the last ChargePointCertificate be removed?	No
AQ-4	Is your Charging Station able to download firmware while there is an ongoing transaction?	No



ID	Additional Questions for Lab Testing	Supported / Present
AQ-5	Does your Charging Station enforce a selection of EVSE prior to authorization?	No
AQ-6	Does your Charging Station support charging an EV using IEC 61851-1?	No
AQ-7	Reporting of StopTransaction after power loss	
AQ-7.1	Charge Point configured to report StopTransaction before going down.	No
AQ-7.2	Charge Point configured to report StopTransaction after going down and being back online again.	Yes

Other Relevant Settings

ID	Limit / Setting	Value
ORS-1	GetConfigurationMaxKeys	21
ORS-2	MeterValuesAlignedDataMaxLength	10
ORS-3	MeterValuesSampledDataMaxLength	10
ORS-4	Minimum MeterValueSampleInterval supported	5
ORS-5	Maximum MeterValueSampleInterval supported	60
ORS-6	Minimum HeartbeatInterval supported	5
ORS-7	Maximum HeartbeatInterval supported	3600
ORS-8	StopTransactionMaxMeterValues	10
ORS-9	StopTxnAlignedDataMaxLength	10
ORS-10	StopTxnSampledDataMaxLength	10
ORS-11	WebSocketPingInterval	10

ID	Firmware Management Settings	Value
ORS-16	Supported file transfer protocols	http, https, ftp, ftps



Performance Measurement Result


Name	Max Value	Unit	Description
OCPP response timeout	10	seconds	The timeout used for exchanging OCPP response messages. Messages to the DUT can be handled within this timeout.
OCPP triggered function timeout	30	seconds	The timeout used for when waiting for an OCPP function with its corresponding request message. Messages to the DUT can be handled within this timeout. This value excludes firmware, diagnostics and rebooting
Transaction authorization time by RemoteStartTransaction	10	seconds	The time between the RemoteStartTransaction.req message and the corresponding StartTransaction.req. Only cases where the RemoteStartTransaction immediately results in an authorization followed by a StartTransaction.req are included.
Transaction authorization end time by RemoteStopTransaction	10	seconds	The time between the RemoteStopTransaction.req message and the corresponding StopTransaction.req. Only cases where the RemoteStopTransaction immediately results in an end of the authorization followed by a StopTransaction.req are included.

Name	Min Value	Max Value	Average Value	Unit
OCPP response timeout	0.26	1.49	0.34	seconds
OCPP triggered function timeout	1.28	2.10	1.65	seconds
Transaction authorization time by RemoteStartTransaction	1.59	1.59	1.59	seconds
Transaction authorization end time by RemoteStopTransaction	1.24	2.15	1.69	seconds

Communication technology used during performance measurement:	WiFi
---	------



Statement of Approval

Vendor		
Name	Daniel Lim	Date: 2024-07-23
Company	CROCUS INC	Signature:
Department	-	
Position	CEO	
Location	Seoul, Korea	

Test Laboratory		
Name	Philip YANG	Date: 2024-07-23
Name reviewer	Joe Lee	Signature:
Company	Korea Smart Grid Association	
Department	Quality Certification Center	
Position	Chief Researcher	
Location	Seoul, Korea	